

BD 58-1475

Report on Status of CIA Building Funds30 June 1958

	<u>Funds Available 1/</u>	<u>Obligated</u>	<u>Unobligated Balance</u>	<u>Expended</u>	<u>Unexpended Balance</u>
<u>Road Construction:</u>					
National Park Service.	\$ 7,058,420	\$ 7,035,708	\$ 22,712	\$3,588,136	\$ 3,470,284
National Capital Planning Commission ..	290,000	290,000	-	250,000	40,000
Bureau of Public Roads.	941,580	528,493	413,087	487,768	453,812
CIA Balance	210,000	-	210,000	-	210,000
Sub-total - Road Construction	8,500,000	7,854,201	645,799	4,325,904	4,174,096
<u>Building Construction:</u>					
General Services Administration	2,575,000	2,364,636	210,364	926,376	1,648,624
CIA	7,750	7,750	-	7,750	-
CIA Balance	43,417,250	-	43,417,250	-	43,417,250
Sub-total - Building Construction	46,000,000	2,372,386	43,627,614	934,126	45,065,874
Total - Roads and Building	54,500,000	10,226,587	44,273,413	5,260,030	49,239,970

1/ This column reflects funds transferred to the agencies concerned; CIA balances reflect amounts available for subsequent transfer as needed.

DOCUMENT NO. _____
 NO CHANGE IN CLASS. ☒
 DECLASSIFIED
 CLASS. CHANGED TO: TS S C
 NEXT REVIEW DATE: _____
 AUTH: NR 73-7
 DATE: 28/04/81 REVIEWER: 018995

STATINT August 1958

STATINT Distribution:
 2 - g. & 1 - [redacted] EAS
 2 - Budget Division
 1 - [redacted] Bldg. Planning Staff
 1 - Comptroller